

Republic of the Philippines  
Province of Cagayan  
Municipality of Santa Ana

**REPORT ON THE UTILIZATION OF THE 20% DEVELOPMENT FUND**  
**2nd Quarter CY 2020 (As of June 30, 2020)**

Province, City or Municipality: Santa Ana, Cagayan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, If any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>I. ECONOMIC DEVELOPMENT</b>								
<b>1. Loan Amortization</b>								
1.1 Multi-purpose center/building		P 8,500,000.00						Directly debited to LBP fund account
<b>2. Local Roads</b>								
2.1 Road Concreting @ Casambalangan	Casambalangan	500,000.00	10-Jun-20	23-Jun-20	100%	P 497,751.98		completed
2.2 Road concreting going to Rapuli Elem. Sch.	Rapuli	400,000.00						not yet implemented
Road opening @ Sitio Racat	Racat, Rapuli	100,000.00						not yet implemented
2.3 Improvement of multi-purpose hall @ Diora-Zinungan	Diora-Zinungan	500,000.00	10-Jun-20					on going
2.4 Installation of lighting system @ Visitacion	Visitacion	500,000.00						on going
2.5 Improvement of multi-purpose hall @ Kapanikian	Kapanikian	500,000.00						For implementation in the 3rd quarter
2.6 Improvement of multi-purpose hall @ Palawig	Palawig	500,000.00						For implementation in the 2nd quarter
2.7 Road Concreting @ Sta. Cruz	Sta. Cruz	500,000.00	30/06/2020					on going
2.8 Construction of drainage canal @ Tangatan	Tangatan	500,000.00						For implementation in the 2nd quarter
2.9 Improvement of multi-purpose hall @ San. Vicente	San. Vicente	500,000.00						For implementation in the 4th quarter
2.10 Opening of Farm-to Market road @ Patunungan	Patunungan	500,000.00						not yet implemented
2.11 Improvement of multi-purpose hall @ Parada-Batu	Parada- Batu	500,000.00						For implementation in the 4th quarter
2.12 Construction of evacuation center @ Casagan	Casagan	500,000.00						For implementation in the 3rd quarter

Province of Cagayan  
Municipality of Santa Ana

**REPORT ON THE UTILIZATION OF THE 20% DEVELOPMENT FUND**  
**2nd Quarter CY 2020 (As of June 30, 2020)**

Province, City or Municipality: Santa Ana, Cagayan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, If any	Remarks
					% of Completion	Total Cost Incurred to Date		
2.13 Improvement of multi-purpose hall @ Marede	Marede	500,000.00						For implementation in the 3rd quarter
2.14 Installation of lighting system @ Dungeg	Dungeg	500,000.00						For implementation in the 3rd quarter
2.15 Improvement of multi- purpose hall @ Sta. Clara	Sta. Clara	500,000.00	30/06/2020					ongoing
2.16 Construction of evacuation center @ Centro	Centro	500,000.00						For implementation in the 4th quarter
<b>II. ENVIRONMENTAL MANAGEMENT</b>								
<b>1. Solid Waste Management</b>								
1.1 Dumptruck		2,500,000.00						not yet implemented
1.2 Garbage Truck		3,100,000.00						not yet implemented
1.3 Backhoe		3,000,000.00						not yet implemented
1.4 Construction of Drainage canal- Public Market		6,104,742.60	15/06/2020					on going
1.5 Construction of Sewege Treatment Plant (STP) Public		3,500,000.00						not yet implemented
1.6 Construction of CR-Public Market		1,000,000.00						not yet implemented
<b>2. National Greening Program</b>								
2.1 Tree Planting (Arbor Day)		200,000.00						To be implemented on Oct. 21, 2020 (Santa Ana Day)

Prepared by:

Noted:

(sgd)ROMEO A. ASUNCION, EnP  
MPDC

(sgd)EMERLINDA R. RODRIGUEZ  
Municipal Budget Officer

(sgd)NELSON P. ROBINION  
Municipal Mayor